





LWETB Schools




School	Project	Status	Status									
			Prelim	Pre-Stage 1	Stage 1	Stage 2a	Stage 2b	Stage 3	Stage 4	Stage 5		
Ardcoil Phádraig	Additional Accommodation	Preliminary surveys complete										
	Temporary Accommodation Purchase of two prefabs (49m ² each)	Project near completion.										
	Summer Works Scheme Mechanical Works - Gym Heating	Under consideration with permanent extension project.										
	Ventilation Report	Technical report complete.										
Ballymahon Vocational School	Permanent Accommodation	Topographical and geotechnical surveys completed.										
	Summer Works Scheme Toilet Facilities	Contractor appointed. Works commenced.										
	Ventilation Report	Technical report complete.										

Castlepollard Community College	Additional Accommodation 120m ² (2) General Classrooms	Construction commenced. Project ongoing.	Prelim	Stage 1	Stage 2a	Stage 2b	Stage 3	Stage 4	Stage 5		
											
	Emergency Works Scheme Roof Leak	Project commenced. Tender for appointing contractor closing on 10th June 2022.	Prelim	Stage 1&2a	Stage 2b	Stage 3	Stage 4	Stage 5			
											
	Emergency Works Scheme Fire Safety	Project approved. Tender to appoint consultant gone live.	Prelim	Stage 1&2a	Stage 2b	Stage 3	Stage 4	Stage 5			
											
Additional Accommodation 2/3-storey extension	NDA managing project. Location of build agreed. Updated design option accepted formally by LWETB.	Prelim	Pre-Stage 1	Stage 1	Stage 2a	Stage 2b	Stage 3	Stage 4	Stage 5		
											
Ventilation Report	Technical report complete.										




Columba College Killucan	Additional Accommodation Classrooms	Surveys completed. Design Team working on the Pre-Stage 1 report.	Prelim	Pre-Stage 1	Stage 1	Stage 2a	Stage 2b	Stage 3	Stage 4	Stage 5	
	Emergency Works Scheme Roof Works	Consultant contract terminated and project will be retendered due to a change in project scope.	Prelim	Stage 1&2a	Stage 2b	Stage 3	Stage 4	Stage 5			
	Emergency Works Scheme Windows and Doors	Tender pushed live. No submissions received.	Prelim	Stage 1&2a	Stage 2b	Stage 3	Stage 4	Stage 5			
	Summer Works Scheme Roof Works	Tender planning process underway.	Prelim	Stage 1&2a	Stage 2b	Stage 3	Stage 4	Stage 5			
	Ventilation Report	Technical report complete.									

Lanesboro Community College	Emergency Works Scheme Fire Safety	New consultant appointed.	Prelim	Stage 1	Stage 2a	Stage 2b	Stage 3	Stage 4	Stage 5	
	Summer Works Scheme Fencing	Project nearing completion. Awaiting delivery of last section of fencing.	Prelim	Stage 1	Stage 2a	Stage 2b	Stage 3	Stage 4	Stage 5	
	Summer Works Scheme Boiler Replacement	Tender planning process underway.	Prelim	Stage 1&2a	Stage 2b	Stage 3	Stage 4	Stage 5		
	Additional Accommodation 1x Classrooms	Kick-off meeting at the school on 18 th February. Topographical survey complete. Site investigations to take place after the June exams.	Prelim	Stage 1	Stage 2a	Stage 2b	Stage 3	Stage 4	Stage 5	
	Additional Accommodation Prefabs	In retention period	Prelim	Stage 1&2a	Stage 2b	Stage 3	Stage 4	Stage 5		
	Ventilation Report	Technical report complete.								

Mullingar Community College	Modular Accommodation	Architect appointed.	Prelim	Stage 1	Stage 2a	Stage 2b	Stage 3	Stage 4	Stage 5	
			→							
	Additional Accommodation	DoE approval received on 28 th April 2022.	Prelim	Stage 1	Stage 2a	Stage 2b	Stage 3	Stage 4	Stage 5	
			→							
	Emergency Works Scheme Fire Safety	Project completed. In retention period until 21 st April 2023.	Prelim	Stage 1&2a	Stage 2b	Stage 3	Stage 4	Stage 5		
			→							
	Emergency Works Scheme Water Tank	Project completed. Retention period expired 24 th March 2022.	Prelim	Stage 1&2a	Stage 2b	Stage 3	Stage 4	Stage 5		
			→							
	Emergency Works Scheme Accessibility upgrade	Application submitted to DE.	Prelim	Stage 1&2a	Stage 2b	Stage 3	Stage 4	Stage 5		
		→								
Emergency Works Scheme Toilets	Contractor due on site in July 2022 due to the nature of the works and access limitations.	Prelim	Stage 1&2a	Stage 2b	Stage 3	Stage 4	Stage 5			
		→								
Emergency Works Scheme Sewerage Works	Application submitted to DE.	Prelim	Stage 1&2a	Stage 2b	Stage 3	Stage 4	Stage 5			
		→								
Emergency Works Scheme Oil Tank	Application rejected: more suitable for the Summer Works Scheme.	Prelim	Stage 1&2a	Stage 2b	Stage 3	Stage 4	Stage 5			
		→								
Summer Works Scheme Windows Replacement	Tender pushed live. No submissions received.	Prelim	Stage 1&2a	Stage 2b	Stage 3	Stage 4	Stage 5			
		→								
Ventilation Report	Technical report complete.									

Templemichael College	Additional Accommodation 2 Classroom SEN base	DoE approval to progress to Planning received on 24th May.	Prelim	Stage 1	Stage 2a	Stage 2b	Stage 3	Stage 4	Stage 5	
										
	Emergency Works Scheme Roof Works	DoE approval received to divert the SWS funding for the gym roof project to the school roof project.	Prelim	Stage 1&2a	Stage 2b	Stage 3	Stage 4	Stage 5		
										
	Summer Works Scheme Gym Roof Works	DoE approval received to divert the funding to the EWS school roof project.	Prelim	Stage 1	Stage 2a	Stage 2b	Stage 3	Stage 4	Stage 5	
										
	Ventilation Report	Technical report complete.								

LWETB Assisting National Schools

Gaelscoil Longfoirt	New Build 12 Classroom Primary School	SEN base approved by DoE on 8th March.	Prelim	Stage 1	Stage 2a	Stage 2b	Stage 3	Stage 4	Stage 5	
										
St. Joseph's National School	Additional Accommodation 1x 80m ² Mainstream classroom, 2x 15m ² SET room, 2 Classroom SEN base	Approval received to progress to Planning on 28 th April.	Prelim	Stage 1	Stage 2a	Stage 2b	Stage 3	Stage 4	Stage 5	
										
St. Tolas National School	Additional Accommodation 2x SEN base classrooms, 1x 80m ² Mainstream classroom incl. ensuite (total area incl. walls and circulation 543m ²)	Site investigations to take place in summer 2022.	Prelim	Stage 1	Stage 2a	Stage 2b	Stage 3	Stage 4	Stage 5	
										

Short to Medium Term Planned Capital Projects

Athlone Community College	SEN Unit	Application being prepared for consideration by the Department of Education.
Columb Barracks	Regeneration Project	Project is under consultation / exploration with relevant stakeholders.
Longford Campus	Regeneration Project	LWETB are engaging with Longford County Council regarding further options.

LWETB FET Capital Projects

		Prelim	Stage 1&2a	Stage 2b	Stage 3	Stage 4	Stage 5		
Athlone Training Centre	Small Works Improvement Works Support Services Yard	Survey works complete. Design in progress							
	Small Works Refurbishment of Electrical Workshops	Ongoing.							
	Small Works Electric Vehicle Chargers	Civil work substantially complete.							
	Small Works Car Park Lift Pit	In progress, enabling works commenced.							
Longford FET	Small Works Longford FET Campus Utility Works	Survey works complete, design ongoing.							
	Small Works Stabilisation Works Market Build	Consultant appointed.							
	Small Works Digital Hub Longford Accommodation	Planning permission submitted.							
Kilbeggan Youthreach	Small Works Renovation Works to Mezzanine	Design work ongoing.							
	Small Works	Design completed, procurement in progress.							

Belvedere House	Horticulture Building Prefab Accommodation									
FET Mullingar	Small Works Upgrade of Mixed-Use Building	Design substantially completed.	Prelim	Stage 1&2a	Stage 2b	Stage 3	Stage 4	Stage 5		

Key:

Small Works/Summer Works/Emergency Works

Preliminary – Tender process and Evaluation

Stage 1 & 2a – Project Assessment, Developed design, stage 1&2a report

Stage 2B – Detailed Design

Stage 3 – Tendering procedure (contractors)

Stage 4 - Construction

Stage 5 – Final handover

Additional Accommodation/Major Capital Projects

Prelim – Tender Process & Evaluation

Stage 1 - Preliminary Design (assessment of site and location suitability and initial sketch scheme)

Stage 2(a) - Developed Design (design development to a stage where the project is fully cost planned and can be prepared to lodge for statutory approvals)

Stage 2(b) - Detailed Design (planning and other statutory permissions and preparation of tender documentation)

Stage 3 - Tender Action (including appointment of Contractor)

Stage 4 - Construction (including Contract Administration)

Stage 5 - Handover and Final Account (including Defects Liability Period)